

Construction Update Week 12

Project: Center Street Reconstruction
Owner: City of Whitewater
Contract: 2-2016
Contractor: Forest Landscaping

Below is a summary of work completed to-date and a summary of the Contractor's anticipated work for the following week.

Work completed for the week of: 6/13/16 – 6/17/16

- **Monday** – The continued with road and sidewalk subgrade work along Summit Street. Proof rolling identified areas that contained unstable subgrade material; these areas were removed and filled with suitable fill material. They completed the remaining subgrade work on Summit Street by the end of the day. The concrete subcontractor was present; they poured curb and gutter along Boone and Center Street.
- **Tuesday** – The general contractor had a couple workers present performing sidewalk grading. The concrete subcontractor was present setting string line and forms for pours intended for Wednesday. No concrete pours.
- **Wednesday** – The general contractor had a couple workers present performing sidewalk grading. The concrete subcontractor was present; they poured sidewalk along Boone Court.
- **Thursday** – The general contractor had a couple workers present performing sidewalk grading. The concrete subcontractor was present setting string line and forms for pours intended for Wednesday. No concrete pours.
- **Friday** – The general contractor had a couple workers present performing sidewalk grading. The concrete subcontractor was present; they poured sidewalk along Center Street. They poured the new sidewalk between Summit Street and Prairie Street.

Work Anticipated for the week of: 6/20/16 - 6/24/16

- The concrete subcontractor will continue with concrete pours along the project. The remainder of sidewalk, curb, and driveways East of Prairie Street will be completed by the end of the week. The sidewalk, curb, and driveways along Center Street West of the Prairie Street intersection will be worked on throughout the week.

Please contact us with any questions regarding this project.